

REPORT OF INSPECTION – SCAFFOLD CHECKLIST

Contract Title:		Site Address:		Scaffold Contractor:	
Scaffold Location:		Scaffold Type:		Date Erected:	
Footings		Bracings		Boards	
Soft & uneven		Façade & Ledger		Bad Boards	
No base plates		Some Missing		Trap Boards	
No sole Boards		Loose		Incomplete Boarding	
Undermined		Wrong Fittings		Insufficient Supports	
Other		Other		Other	
Satisfactory		Satisfactory		Satisfactory	
Standards		Couplers		Guardrails & toe-boards	
Not Plumb		Wrong fittings		Wrong height	
Joined at the same height		Loose		Some missing	
Wrong Spacing		Damaged		Loose	
Damaged		No check couplers		Damaged	
Other		other		Other	
Satisfactory		Satisfactory		Satisfactory	
Ledgers		Ties/Buttresses		Ladders	
Not level		Some missing		Insufficient length	
Joined in same bays		Wrong spacing		Not tied	
Loose		Loose		Damaged	
Damaged		Not tested/tagged		Other	
Other		damaged			
Satisfactory		Satisfactory		Satisfactory	
Additional Risks/Comments:					
Inspected By:			Position:		
Signature:			Date of Inspection:		